	Mezzanine Inspection Report							
	Date: 10/20/14	Station Name: E01 Mount Ve	rnon Square	Mezzanine #: 070	Completed By: Mike Butler			
	Summary							
	Video scoping and pull string installation completed for communication duct in Upper Faregate Array; respective power duct was also video scoped. Communication duct had a partial obstruction from the kiosk to the first gate due to heavy debris. Video scoping and pull string installation was also completed in power duct between Kiosk and AFC Panel. However, there was extensive water damage and partial collapses found in power duct between Handhole 1, Handhole 2, Handhole 3 and the AFC Panel. The power duct between Kiosk and Handhole 1 is viable for further use. The mezzanine floor was scanned to identify the existing ducts and new route between the Kiosk and AFC Panel. Scanning showed that there is a clear route from Handhole 1 to the AFC Panel. A new walker duct is proposed from Handhole 1 to the entrance of Room C204 - Handhole 1 will need to be modified to accomodate the connection of the new duct. Once in the back rooms, the duct will terminate at a new handhole and then transition to an overhead conduit (via a junction box) that will proceed along the top of the wall to the entrance of Electrical Room C207. The wall above the entrance to Room C207 will be core drilled to allow the new conduit to proceed overhead and feed into AFC Panel F.							
Photos and								
	Scoping of Faregate Array(s)							
		Task		n Falegale Allay(S)	Notes			
	Communications D	Juct – Upper Faregate Array (10	Yes/No		NULES			
		completed for the entire duct	Yes	Refer to "WMATA Mt. V	′ernon Square Comm Faregate Video.avi"			
	Were pull strings ir array?	nstalled at all faregates in the	Yes					
	Were there any obs details of type and	structions or blockages? Provide specific location.	Yes	Duct is partially obstruct substantial debris.	ted between the Kiosk and first faregate with			
		city? Provide additional details ns of ducts and number of wires.	No	4" walker duct with less	than 15 wires.			
			1					
	Power Duct - Uppe							
	Was video scoping run?	g completed for the entire duct	Yes	Refer to "WMATA Mt. V	ernon Square Power Faregate Video.avi"			
	Were there any obs details of type and	structions or blockages? Provide specific location.	No					
		city? Provide additional details ns of ducts and number of wires.	No	6" walker duct with less	than 20 wires.			

	Scoping	g of Powe	r Duct - K	osk to AFC Panel	
	Task	Yes/No		Notes	
Kiosk to Handhol	e 1 (Distance: 76')				
Was video scoping completed for the entire duct / conduit run?		Yes	Refer to " Video.avi	WMATA Mt. Vernon Square Power Kiosk to Handhole 1	
Was pull string installed?		Yes			
Were there any obstructions or blockages? Provide details of type and specific location.		No			
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.		No	6" walker	duct with less than 15 wires.	
Hanhole 1 to Han	dhole 2 (Distance: 62')	T	1		
Was video scoping completed for the entire duct / conduit run?		Yes	Refer to "WMATA Mt. Vernon Square Power Handhole 1 to Handhole 2 Video.avi"		
Was pull string installed?		Yes			
Were there any obstructions or blockages? Provide details of type and specific location.		Yes	Partially collapsed duct at 50' from Handhole 1. Duct is in bad condition and has extensive water damage.		
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.		No	6" walker duct with less than 15 wires.		
Handhole 2 to Ha	ndhole 3 (Distance: 19')				
Was video scoping completed for the entire duct / conduit run?		Yes		Refer to "WMATA Mt. Vernon Square Power Handhole 2 to Handhole 3 Video.avi"	
Was pull string in	Was pull string installed?				
Were there any obstructions or blockages? Provide details of type and specific location.		Yes	Partially collapsed duct at 10' from Handhole 2. Duct is in bad condition and has extensive water damage.		
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.		No	6" walker duct with less than 15 wires.		
Handhole 3 to AF	C Panel (Distance: 5')		-		
Was video scoping completed for the entire duct / conduit run?		Yes	Refer to "WMATA Mt. Vernon Square Power Handhole 3 to AFC Panel Video.avi"		
Was pull string installed?		Yes			
Were there any obstructions or blockages? Provide details of type and specific location.		No	No obstructions, however duct is in bad condition and has extensive water damage.		
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.		No	6" walker duct with less than 15 wires.		
		Observatior	ns / Issues	/ Next Steps	
new walker duct a	e of the proposed power feed betwe and 53' of new conduit. Refer to atta er feed between the Kiosk and AFC	ached drawi	ngs and pho	el is 165', including 76' of existing walker duct, 36' of otos for further details.	
			Sign Off		
	GFP Representa	WMATA PRGM			
· · · · · ·					
Name: Mike Butler					

Mizun

02/17/15

Signature:

Date:



Photo #1: Existing duct between Kiosk and Handhole 1

Photo #2: Existing and proposed ducts on mezzanine floor




Photo #3: Existing duct route in back rooms.



Photo #4: Existing duct route in back rooms.





Photo #5: Condition of Handhole 2.



Photo #6: Condition of Handhole 3.







END:	
DUCT	
_E	(HH)
NDHOLE	НН
ED DUCT	

