Mezzanine Inspection Report (Scoping)

Date: 11/7/144 Station Name: E08 - PG Plaza Mezzanine #: 078 Completed By: Mike Butler

Summary

Video scoping and pull string installation was completed for communication duct in lower faregate array. In addition, video scoping was completed for power duct in lower faregates. It was not possible to complete video scoping or pull string installation in the upper faregate array due to collapsed ducts in comm. and power ducts. Pull string installation and video scoping could not be completed in power duct between the Kiosk and AFC Panel due to collapses and standing water.

Scanning was conducted to identify a new power route between the Kiosk and AFC Panel. A new power duct is proposed to run directly from Kiosk to Room 210 where the AFC Panel is situated. The duct will require two new handholes and a new junction box. A new conduit is proposed to run overhead from the junction box where it will go up the wall, across the ceiling and then feed into the AFC Panel. Refer to photos and drawings for further details.

Photos and drawings are for reference purposes only; see new schematic drawing/proposed pathway on last page.

| | Scoping of Faregate Array(s) | | | | |
|--|------------------------------|---|--|--|--|
| Task 5 | Yes/No | Notes | | | |
| Communications Duct – Upper Faregate Array (8-faregates) | | | | | |
| Was video scoping completed for the entire duct run? | No | Refer to "WMATA PG Station Mezz 078 Upper Comm Duct Video.avi" | | | |
| Were pull strings installed at all faregates in the array? | No | | | | |
| Were there any obstructions or blockages? Provide details of type and specific location. | Yes | Duct collapsed at 10' from kiosk. | | | |
| Is the duct at capacity? Provide additional details about the dimensions of ducts and number of wires. | N/A | | | | |
| Communications Duct - Lower Faregate Array (8-f | aregates) | | | | |
| Was video scoping completed for the entire duct run? | Yes | Refer to "WMATA PG Station Mezz 078 Lower Comm Duct Video.avi" | | | |
| Were pull strings installed at all faregates in the array? | Yes | | | | |
| Were there any obstructions or blockages? Provide details of type and specific location. | No | | | | |
| Is the duct at capacity? Provide additional details about the dimensions of ducts and number of wires. | No | 6" duct is not at capacity, less than 10 wires. | | | |
| Power Duct – Upper Faregate Array (8 faregates) | | | | | |
| Was video scoping completed for the entire duct run? | No | Refer to "WMATA PG Station Mezz 078 Upper Power Duct Video.avi" | | | |
| Were there any obstructions or blockages? Provide details of type and specific location. | Yes | The duct has multiple collapses. | | | |
| Is the duct at capacity? Provide additional details about the dimensions of ducts and number of wires. | N/A | | | | |
| Power Duct - Lower Faregate Array (& faregates) | | | | | |
| Was video scoping completed for the entire duct run? | Yes | Refer to "WMATA PG Station Mezz 078 Lower Power Duct Video.avi" | | | |
| Were there any obstructions or blockages? Provide details of type and specific location. | No | | | | |
| Is the duct at capacity? Provide additional details about the dimensions of ducts and number of wires. | No | 3" duct, less than 10 wires. | | | |
| | 1 | 1 | | | |

| Scoping of Power Duct - Kiosk to AFC Panel | | | | |
|---|---|-------------|------------------------|--|
| | Task | Yes/No | | Notes |
| Kiosk to Handhol | e (Distance 68') | | | |
| Was video scopir conduit run? | ng completed for the entire duct / | No | Refer to | "WMATA PG Station Mezz 078 Power Duct Video.avi" |
| Was pull string in | stalled? | No | | |
| Were there any ol details of type and | ostructions or blockages? Provide d specific location. | Yes | Collapsed | I duct at 30' from kiosk. |
| Is the duct / condu details about the on number of wires. | uit at capacity? Provide additional dimensions of duct / conduit and | N/A | | |
| Handhole to AFC | Panel (Distance 48') | | | |
| Was video scopir conduit run? | ng completed for the entire duct / | No | Video sco inside ha | oping could not be completed due to standing water ndhole. |
| Was pull string in | stalled? | No | | |
| Were there any ol details of type and | ostructions or blockages? Provide d specific location. | Yes | The duct | was blocked near handhole. |
| Is the duct / condu details about the onumber of wires. | uit at capacity? Provide additional dimensions of duct / conduit and | N/A | | |
| | | | l | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | Observation | ns / Issues | Next Steps |
| | loor ducts have standing water and uct is 90' and proposed conduit is 2 | | | |
| | | | Sign Off | |
| | GFP Representa | tive | J.g. 011 | WMATA PRGM |
| Name: | Mike Butler | | | |
| Signature: | M.zur- | | | |

Date:

03/05/15

Photo #1 – Existing and proposed ducts on mezzanine floor



Photo #2 – Handhole adjacent to fare vending machines on mezzanine floor





Photo #3 – Condition of Handhole.




Photo #4 – Existing duct and proposed duct in Room 210









| Mezzanine Inspection Report (Scoping) | | | | |
|--|---|--------|---------------------------|---|
| Date: 11/06/2014 | Station Name: E09 College | e Park | Mezzanine #: 079 | Completed By: Dion Small |
| | | | Summary | |
| | Il string installation was companel. Video scoping was also | | | on duct and all segments of the power duct between uct. |
| Scanning is not requir | ed for this mezzanine. | | | |
| l | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | of Faregate Array(s) | N-4 |
| | Task 7 t – Faregate Array (6 Gates | Yes/No | | Notes |
| | • | | Refer to WMATA College | e Park Comm 3inch Duct Video.avi and WMATA |
| run? | ompleted for the entire duct | Yes | College Park Comm 6in | ch Duct Video.avi files. |
| Were pull strings insta array? | alled at all faregates in the | Yes | | |
| Were there any obstrudetails of type and spo | uctions or blockages? Provide ecific location. | e No | | |
| Is the duct at capacity about the dimensions | ? Provide additional details of ducts and number of wires | s. No | 1" x 6" walker duct: less | than 10 wires |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | 7 | | | |
| Power Duct - Faregat | e Array (6 Gates) | | | |
| Was video scoping c run? | ompleted for the entire duct | Yes | Refer to WMATA Colleg | e Park Power 6inch Duct Video.avi file. |
| Were there any obstru details of type and spo | uctions or blockages? Provide ecific location. | e No | | |
| Is the duct at capacity about the dimensions | ? Provide additional details of ducts and number of wires | s. No | 1" x 6" walker duct: less | than 10 wires |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | ı | l | |

| Scoping of Power Duct - Kiosk to AFC Panel | | | | |
|---|--------|---|--|--|
| Task | Yes/No | Notes | | |
| Kiosk to Handhole 1 (Distance =45') | | | | |
| Was video scoping completed for the entire duct / conduit run? | Yes | Refer to WMATA College Park Kiosk to 1 st Handhole Duct Video.avi file. | | |
| Was pull string installed? | Yes | | | |
| Were there any obstructions or blockages? Provide details of type and specific location. | No | | | |
| Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires. | No | 1"x6" walker duct; 30 wires | | |
| Hanhole 1 to Handhole 2 (Distance = 3') | | | | |
| Was video scoping completed for the entire duct / conduit run? | Yes | Refer to WMATA College Park Power 1 st HH to 3 rd HH Via 2 nd HH Video.avi file. | | |
| Was pull string installed? | Yes | | | |
| Were there any obstructions or blockages? Provide details of type and specific location. | No | | | |
| Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires. | No | 1"x6" walker duct; 30 wires | | |
| Handhole 2 to Handhole 3 (Distance = 45') | | | | |
| Was video scoping completed for the entire duct / conduit run? | Yes | Refer to WMATA College Park Power 1 st HH to 3 rd HH Via 2 nd HH Video.avi file. | | |
| Was pull string installed? | Yes | | | |
| Were there any obstructions or blockages? Provide details of type and specific location. | No | | | |
| Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires. | No | 1"x6" walker duct; 30 wires | | |
| Handhole 3 to Handhole 4 (Distance = 10') | | | | |
| Was video scoping completed for the entire duct / conduit run? | Yes | Refer to WMATA College Park 3 rd HH to 4 th HH Video.avi file. | | |
| Was pull string installed? | Yes | | | |
| Were there any obstructions or blockages? Provide details of type and specific location. | No | | | |
| Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires. | No | 1"x6" walker duct; 35 wires | | |
| | Ol 4! | os / Issues / Next Stone | | |

Observations / Issues / Next Steps

Handhole 4 to handhole 5 (Distance = 5'): Fully video scoped, no obstructions, pull string installed, 1"x6" walker duct; not at capacity, 35 wires, Refer to WMATA College Park 4th HH to 5th HH and 5th to AFC Panel Video.avi file.

Handhole 5 to AFC Panel (Distance = 10'): Video scoped to 90 degree sweep into panel, no obstructions, pull string installed, 1"x6" walker duct; not at capacity, 35 wires, Refer to WMATA College Park 4th HH to 5th HH and 5th to AFC Panel Video.avi file.

Total power conductor run is about 120'

| Sign Off | | | | |
|------------|--------------------|------------|--|--|
| | GFP Representative | WMATA PRGM | | |
| Name: | Dion Small | | | |
| Signature: | Pica In 11 | | | |
| Date: | 11/06/2014 | | | |

Photo #1: E09 College Park – Power duct run between Kiosk and Handhole 1 and Handhole 2




Photo #2: E09 college Park – Power duct run between Kiosk and Handhole 3 and Handhole 4




Photo #3: E09 College Park – Power duct run between Kiosk and Handhole 4 and Handhole 5



