	Mezzanin	e Inspe	ection Report (Scoping)			
Date: 12/01/2014	Station Name: F04 Waterfron	t	Mezzanine #: 083	Completed By: Chris Loose			
Summary							
				Pull string was successfully installed in the upper an installed in the power duct run from the kiosk to the			
No scanning is requi	red at this mezzanine.						
		Scoping	of Faregate Array(s)				
	Task		Trafegate Array(s)	Notes			
Communications Du	ct – Upper Faregate Array (4 G	Yes/No ates)		Notes			
Was video scoping or	completed for the entire duct	Yes		rfront 3inch Upper Comm Duct Video (1).avi and ch Upper Comm Duct Video.avi files.			
Were pull strings ins array?	talled at all faregates in the	Yes					
Were there any obstr details of type and sp	ructions or blockages? Provide pecific location.	No					
	y? Provide additional details s of ducts and number of wires.	No	4" duct, less than 15 wi	res			
Communications Du	ct - Lower Faregate Array (4 G	ates)					
Was video scoping or run?	completed for the entire duct	Yes		rfront 3inch Lower Comm Duct Video (1).avi and ch Lower Comm Duct Video.avi files.			
Were pull strings ins array?	talled at all faregates in the	Yes					
Were there any obstr details of type and sp	ructions or blockages? Provide pecific location.	No	Minor rust in 3" duct				
	y? Provide additional details s of ducts and number of wires.	No	4" duct, less than 15 wi	res			
	Faregate Array (4 Gates)						
Was video scoping or run?	completed for the entire duct	Yes	Refer to WMATA Wate	rfront 6inch Upper Power Duct Video.avi file.			
Were there any obstr details of type and sp	ructions or blockages? Provide pecific location.	No					
	y? Provide additional details s of ducts and number of wires.	No	6" duct, less than 15 wi	res			
Power Duct - Lower	Faregate Array (4 Gates)						
Was video scoping orun?	completed for the entire duct	Yes	Refer to WMATA Wate	rfront 6inch Lower Power Duct Video.avi file.			
Were there any obstruction details of type and sp	ructions or blockages? Provide	No					

6" duct, less than 15 wires

No

Is the duct at capacity? Provide additional details about the dimensions of ducts and number of wires.

Scoping of Power Duct - Kiosk to AFC Panel				
Task	Yes/No	Notes		
Kiosk to Handhole 1 (45' run)				
Was video scoping completed for the entire duct / conduit run?	Yes	Refer to WMATA Waterfront 6inch Power Kiosk to H.H.1 duct Video.avi file.		
Was pull string installed?	Yes			
Were there any obstructions or blockages? Provide details of type and specific location.	No			
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.	No	6" duct, less than 15 wires		
Handhole 1 to Handhole 2 (70' run)				
Was video scoping completed for the entire duct / conduit run?	Yes	Refer to WMATA Waterfront 6inch Power H.H.1 to H.H.2 duct Video.avi file.		
Was pull string installed?	Yes			
Were there any obstructions or blockages? Provide details of type and specific location.	No			
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.	No	6" duct, less than 15 wires		
Handhole 2 to AFC Panel (10' run)	1			
Was video scoping completed for the entire duct / conduit run?	Yes	Refer to WMATA Waterfront 6inch Power H.H.2 to AFC Duct Video.avi file.		
Was pull string installed?	Yes			
Were there any obstructions or blockages? Provide details of type and specific location.	No			
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.	No	6" duct, less than 15 wires		
	•			
	Observation	ns / Issues / Next Steps		
Total duct run from kiosk to AFC panel is 125 feet.				
		0' 0"		
		Sign Off		
GFP Representa	tive	WMATA PRGM		
Name: Mike Butler	· 			
Signature: M.ZMM				
Date: 12/01/15				

Photo #1 – F04 Waterfront: Kiosk to handhole 1




Photo #2 – F04 Waterfront: Handhole 1 to handhole 2




Photo #3 – F04 Waterfront: Handhole 2





Photo #4 – F04 Waterfront: AFC Panel





SELECT STATE OF CO

Mezzanine Inspection Report (Scoping)						
Date: 01/26/2015	Station Name: F05 Navy Yard	d West	Mezzanine #: 105	Completed By: Chris Loose		
	<u> </u>		Summary			
communication due				arrays. Pull strings were successfully installed in bower conduit from the kiosk to the AFC panel.		
		Scoping of	of Faregate Array(s)			
	Task	Yes/No		Notes		
Communications D	Ouct – Upper Faregate Array (3 G	iates)				
Was video scoping run?	g completed for the entire duct	Yes	Refer to WMATA Navy	Yard West Upper Comm 6inch Duct Video.avi file.		
Were pull strings ir array?	nstalled at all faregates in the	Yes				
Were there any observations details of type and	structions or blockages? Provide specific location.	No				
	city? Provide additional details ons of ducts and number of wires.	No	3" duct less than 15 wire	es		
Communications D	Ouct - Lower Faregate Array (11	Gates)				
Was video scoping run?	g completed for the entire duct	Yes		Yard West Lower Comm 3inch Duct Video.avi and set Lower Comm 6inch Duct Video.avi files.		
Were pull strings ir array?	nstalled at all faregates in the	Yes				
Were there any observed details of type and	structions or blockages? Provide specific location.	No				
about the dimensio	city? Provide additional details ins of ducts and number of wires.	No	3" duct less than 15 wir	es		
	r Faregate Array (3 Gates)	T	T			
Was video scoping run?	g completed for the entire duct	Yes	Refer to WMATA Navy	Yard West Upper Power 6inch Duct Video.avi file.		
Were there any obsidetails of type and	structions or blockages? Provide specific location.	No				
	city? Provide additional details ins of ducts and number of wires.	No	6" duct less than 15 win	es		
Power Duct - Lowe	r Faregate Array (11 Gates)					
Was video scoping run?	g completed for the entire duct	Yes	Refer to WMATA Navy	Yard West Lower Power 6inch Duct Video.avi file.		
Were there any obsidetails of type and	structions or blockages? Provide specific location.	No				
	city? Provide additional details ons of ducts and number of wires.	No	6" duct less than 15 wir	es		

Scoping of Power Duct - Kiosk to AFC Panel				
	Task	Yes/No		Notes
Kiosk to AFC par	nel (45' run)			
Was video scopi conduit run?	ng completed for the entire duct /	No	2" conduit	t – no scoping required
Was pull string in	stalled?	Yes		
	bstructions or blockages? Provide d specific location.	No		
Is the duct / cond details about the number of wires.	uit at capacity? Provide additional dimensions of duct / conduit and	No	Conduit w	vas empty
		I	T	
		Observation	s / Issues .	/ Next Steps
the lower level to conduit run from Existing AFC Inst	the AFC panel room where it enter kiosk to AFC panel is approximately	s a shared tr / 45'.	ough along	k to lower level. The conduit then continues down the hallway of the ceiling and enters 2" conduit above the AFC panel. Total his mezzanine. A sketch was included on the Electrical
Drawing instead.			Cian Off	
			Sign Off	
	GFP Representa	tive		WMATA PRGM
Name:	Zach Fitzwater			
Signature:	19 Japan			
Date:	01/26/2015			

Photo #1 – F05 Navy Yard West: Shared overhead trough in AFC panel room




Photo #2 – Navy Yard West: Wire transition from shared overhead trough to 2" conduit to AFC panel






Photo #3 – F05 Navy Yard West: 2" conduit into AFC panel





WASHINGTON METROPOLITAN AREA TRANSIT AUTHORITY	NEW ELECTRON

PROJECT MANAGER

SUBMITTED

DEPARTMENT OF TRANSIT INFRASTRUCTURE

AND ENGINEERING SERVICES

OFFICE OF INFRASTRUCTURE RENEWAL PROGRAM

APPROVED

JOINT VENTURE

NEW ELECTRONIC PAY PROGRAM (NEPP)
IN METRORAIL STATIONS
NAVY YARD EAST & WEST
MEZZANINE KIOSK - POWER

CONTRACT NO. 14-FQ10060-CENI-24

SCALE DRAWING NO. F05-E-101

		L	REFERENCE DRAWINGS		REVISIONS			
DESIGNED C. NED	DATE	NUMBER	DESCRIPTION	DATE	BY	DESCRIPTION		
DRAWN C MED	09-14	-			-			
CHECKED & DA	DATE 08-14			╄	 			
CHECKED L. DU	DATE							
APPROVED N/A				_				
	DATE		<u> </u>		 	_		

		_				
Mezzanine Inspection Report (Scoping)						
Date: 12/11/2014	Station Name:	F06 Anacostia	North	Mezzanine #: 085	Completed By: Byron Williams	
	•			Summary		
Video scoping and pull string installation was completed for the Panel. Video scoping was also completed for the faregate arra					ns duct and the power duct between Kiosk and AFC	
Scanning is not requir	ed for this mezza	nine.				
			0			
	Task	0	Yes/No	of Faregate Array(s)	Notes	
Communications Duc		8 ay (7 Faregat			Notes	
Was video scoping corun?	ompleted for the	entire duct	Yes		stia North 3inch Comm Faregates Video.avi and n 6inch Comm Faregates Video.avi files	
Were pull strings insta array?	alled at all farega	ites in the	Yes			
Were there any obstrudetails of type and spe		ges? Provide	No	Dust and debris		
Is the duct at capacity about the dimensions			No	6" duct less than 10 wire	es, and 3" duct	
	8					
Power Duct - Faregate		ates)				
Was video scoping corun?	ompleted for the	entire duct	Yes	Refer to WMATA Anaco	ostia North 6inch Power Faregates Video.avi file	
Were there any obstrudetails of type and spe		ges? Provide	No			
Is the duct at capacity about the dimensions	? Provide additio of ducts and num	nal details nber of wires.	No	6" duct less than 10 wire	es	

	Scoping of Power Duct - Kiosk to AFC Panel					
Task		Yes/No		Notes		
Kiosk to AFC Panel (58')						
Was video scoping completed f conduit run?	or the entire duct /	Yes	Refer to Video.av	WMATA Anacostia North 6inch Power Kiosk to AFC Panel vi file		
Was pull string installed?		Yes				
Were there any obstructions or b details of type and specific location		No	Dust and	d debris		
Is the duct / conduit at capacity? details about the dimensions of c number of wires.		No	6" duct les	ess than 10 wires		
	Observations / Issues / Next Steps					
AFC Panel box NSF was used as raceway for wires not pertaining to NSF breakers. Inspection team avoided tehse wires and associated pat it took entering an existing box.						
			Sign Off			
	GFP Representa	tive		WMATA PRGM		
Name: Byron William	ıs					
Signature: Bywo	2 bellion					
Date: 12/11/2014						


Photo #1 – F06 Anacostia North: Run from Kiosk to Room #301 AFC Panel NSF




Photo #2 – F06 Anacostia North: Room 301 with AFC Panel NSF



Photo #3 – F06 Anacostia North: AFC Panel NSF





	=	-	-	4. –			
	Mezzanine Inspection Report (Scoping)						
Date: 12/10/2014	Station Name:	F06 Anacostia	South	Mezzanine #: 106	Completed By: Byron Williams		
	•			Summary			
Video scoping and pu Panel. Video scoping					ons duct and the power duct between Kiosk and AFC		
Scanning is not requi	red for this mezza	anine.					
			Scoping o	of Faregate Array(s)			
	Task	9	Yes/No		Notes		
Communications Du	ct – Faregate Arı	ray (8 Gates)					
Was video scoping c run?	ompleted for the	entire duct	Yes		ostia South 3inch Comm Faregates Video.avi and th 6inch Comm Faregates Video.avi files		
Were pull strings inst array?	alled at all farega	ates in the	Yes				
Were there any obstructions or blockages? Provide details of type and specific location.		No	Dust and debris				
Is the duct at capacity about the dimensions			No	6" duct less than 10 wir	es, and 3" duct		
	9						
Power Duct - Faregat	te Array (8 Gates	s)					
Was video scoping or run?	completed for the	entire duct	Yes	Refer to WMATA Anacc	ostia South 6inch Power Faregates Video.avi file		
Were there any obstr details of type and sp		ges? Provide	No	Dust and debris			
Is the duct at capacity? Provide additional details about the dimensions of ducts and number of wires.		No	6" duct less than 10 win	es			

Scoping of Power Duct - Kiosk to AFC Panel				
	Task	Yes/No		Notes
Kiosk to Manhole	e 1 (15')		,	
Was video scopi conduit run?	ing completed for the entire duct /	Yes	Refer to V	/MATA Anacostia South 6inch Power Kiosk to HH1 Video.avi file
Was pull string ir	nstalled?	Yes		
Were there any of details of type an	obstructions or blockages? Provide d specific location.	No	Dust and	debris
Is the duct / cond details about the number of wires.	luit at capacity? Provide additional dimensions of duct / conduit and	No	6" duct les	ss than 10 wires
Handhole 1 to Al	C Panel (8')			
Was video scopi conduit run?	ing completed for the entire duct /	Yes	Refer to V Video.avi	VMATA Anacostia South 6inch Power HH1 to AFC Panel file
Was pull string in	nstalled?	Yes		
Were there any obstructions or blockages? Provide details of type and specific location.		Yes	Heavy du installing	st and rust in duct. Recommended to vacuum duct before wire.
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.		No	6" duct les	ss than 10 wires
		1		
		Observation	ns / Issues .	Next Steps
			Sign Off	
	GFP Representa	tive		WMATA PRGM
Name:	Byron Williams			
Signature:	Byron 2 telethorn			
Date:	12/10/2014			

Photo #1 – F06 Anacostia South: Mezzanine Kiosk




Photo #2 – F06 Anacostia South: Handhole 1




Photo #3 – F06 Anacostia South: AFC Panel room





Photo #4 – F06 Anacostia South: AFC Panel





Mezzanine Inspection Report (Scoping) Date: 06/11/2015 Station Name: F07 Congress Heights Mezzanine #: 086 Completed By: Mike Butler

Summary

NEPP-01: Video scoping was completed in the communication and power ducts in both the upper and lower faregate arrays. Pull strings were installed in the communication ducts for the upper and lower faregate arrays. However, scoping and pull string installation could not be completed between the kiosk and AFC panel due to a collapsed duct. Scanning was subsequently completed to identify existing ducts and a new power route between the Kiosk and AFC Panel.

NEPP-02: Video scoping and pull string installation was attempted in two empty alternate ducts that run parallel with the existing power duct. Scoping was completed in both alternate ducts up to the 90-degree vertical bends below the AFC Panel. However, scoping could not be completed all the way to the AFC Panel, and pull string was not installed, due to obstructions at the 90-degree bends. It is recommended to remove the damaged part of either alternate duct between mezzanine side (beneath the existing fare vending machine) up to the shared trough beneath the AFC Panel. A new duct is proposed to replace the damaged section by utilizing the existing duct path through the wall. A new handhole is also proposed on the mezzanine side (beneath the existing fare vending machine) at the start of the new section. Refer to photos and drawings for further information.

Photos and

drawings are for reference purposes only; see new schematic drawing/proposed pathway on last page.

NEPP-01: Scoping of Faregate Arrays (12/15/14)					
Task	Yes/No	Notes			
Communications Duct – Upper Faregate Array (4 G	Gates)				
Was video scoping completed for the entire duct run?	Yes	Refer to "WMATA Congress Heights 6inch Upper Comm from HH to Faregates Video.avi".			
Were pull strings installed at all faregates in the array?	Yes				
Were there any obstructions or blockages? Provide details of type and specific location.	No				
Is the duct at capacity? Provide additional details about the dimensions of ducts and number of wires.	No	6" duct, less than 5 wires			
Communications Duct - Lower Faregate Array (3 G	ates)				
Was video scoping completed for the entire duct run?	Yes	Refer to "WMATA Congress Heights 6inch Lower Comm faregates video.avi" and "WMATA Congress Heights 3inch Lower Comm faregates video.avi".			
Were pull strings installed at all faregates in the array?	Yes				
Were there any obstructions or blockages? Provide details of type and specific location.	No				
Is the duct at capacity? Provide additional details about the dimensions of ducts and number of wires.	No	6" and 3" ducts, less than 5 wires			
Power Duct - Upper Faregate Array (4 Gates)	•				
Was video scoping completed for the entire duct run?	Yes	Refer to "WMATA Congress Heights 6inch Upper Power from HH to Faregates to Kiosk Video.avi".			
Were there any obstructions or blockages? Provide details of type and specific location.	No				
Is the duct at capacity? Provide additional details about the dimensions of ducts and number of wires.	No	6" ducts, less than 5 wires			
Power Duct - Lower Faregate Array (3 Gates)					
Was video scoping completed for the entire duct run?	Yes	Refer to "WMATA Congress Heights 6inch Lower Power from HH to Faregates to Kiosk Video.avi".			
Were there any obstructions or blockages? Provide details of type and specific location.	No				
Is the duct at capacity? Provide additional details about the dimensions of ducts and number of wires.	No	6" ducts, less than 5 wires			

NEPP-01: Scoping of Existing Power Duct - Kiosk to AFC Panel (12/15/14)				
Task	Yes/No	Notes		
Kiosk to AFC Panel (Distance: 40')				
Was video scoping completed for the entire duct / conduit run?	No	Refer to "WMATA Congress Heights 6inch Power to AFC Panel Video.avi"		
Was pull string installed?	No			
Were there any obstructions or blockages? Provide details of type and specific location.	Yes	Duct is collapsed approximately 20' from the Kiosk.		
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.	N/A			

NEPP-01: Scanning of Mezzanine Floor (01/22/15)

- Scanning was conducted to identify existing ducts and a new power route between the Kiosk and AFC Panel.
- The scanning results identified 4 ducts exiting the Kiosk; 3 of these run parallel to the existing power duct up to the AFC Panel in Electrical Room C216.
- The scanning results also confirmed that there is sufficient space on the mezzanine floor to run a new in-floor duct if required.

NEPP-02: Scoping of Alternate Ducts - Kiosk to AFC Panel (06/11/15)				
Task	Yes/No	Notes		
Alternate Duct 1 - Kiosk to AFC Panel (Distance: 40')				
Was video scoping completed for the entire duct / conduit run?	No	Refer to "F07_M086_Congress Heights_Alternate Duct 1_Kiosk to AFC Panel.avi"		
Was pull string installed?	No			
Were there any obstructions or blockages? Provide details of type and specific location.	Yes	The duct is blocked and likely collapsed at the vertical 90-degree bend beneath the AFC Panel – concrete intrusion is evident.		
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.	No	Empty 6" walker duct.		
Alternate Duct 2 - Kiosk to AFC Panel (Distance: 4	0')			
Was video scoping completed for the entire duct / conduit run?	No	Refer to "F07_M086_Congress Heights_Alternate Duct 2_Kiosk to AFC Panel.avi"		
Was pull string installed?	No			
Were there any obstructions or blockages? Provide details of type and specific location.	Yes	The duct is blocked and likely collapsed at the vertical 90-degree bend beneath the AFC Panel – concrete intrusion is evident.		
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.	No	Empty 6" walker duct.		

Observations / Issues / Next Steps

- Alternate Duct 1 and Alternate Duct 2 both run parallel to the existing power duct between Kiosk and AFC Panel.
- The only blockage in alternate ducts occurs at the vertical 90-degree bend beneath the AFC Panel scoping was successful up to this point and empty ducts appear to be in good condition.
- The length of remaining alternate duct is 35' and removed/replaced duct is 5' (including a new 90-degree vertical bend). 5' of proposed conduit is also proposed to connect the shared trough to the AFC Panel.
- Refer to attached photos and drawings for further information.
- There is no existing as-built drawing for this mezzanine.

Sign Off			
	GFP Representative	WMATA PRGM	
Name:	Mike Butler		
Signature:	M.Zur		
Date:	06/16/15		

Photo #1 – Existing and alternate ducts on mezzanine floor




Photo #2 – Existing and alternate ducts on mezzanine floor




Photo #3 – Existing and alternate ducts on mezzanine floor





Photo #4 – AFC Panel and Shared Trough in Room C216



Shared Trough

Alternate Duct 1

Photo #5 – Close-up of Existing / Alternate Ducts feeding Shared Trough in Room C216

