Mezzanine Inspection Report							
Date: 3/9/2015	Station Name: F11 Branch Av	enue/	Mezzanine #: 089	Completed By: Mike Butler			
Summary							
Pull string installation completed for communication duct in faregate array, however video scoping could only be partially completed due to an obstruction. Video scoping was completed for power duct in faregate array. Video scoping and pull string installation was completed in an alternate empty walker duct between the Kiosk and wall opening in Room C203 (see photos). The alternate empty duct was identified after scanning of the mezzanine. Pull string was also installed in the overhead power conduit between wall opening and AFC Panel in Room C203. Refer to drawings and photos for additional information.							
Scoping of Faregate Array(s)							
-	Task 10	Yes/No		Notes			
Communications Duc	t – Faregate Array (9 gates)						
Was video scoping co	ompleted for the entire duct	No	Refer to "WMATA Branc and "WMATA Branch Av	ch Ave 6inch Comm Duct to Faregate 3-9.avi" ve 3inch Comm Duct to Faregate 3-9.avi".			
Were pull strings insta array?	alled at all faregates in the	Yes					
Were there any obstrudetails of type and spe	uctions or blockages? Provide ecific location.	Yes	Metal insert at the 1 st ga communication ducts.	te prevented video scoping of 6" and 3"			
	? Provide additional details of ducts and number of wires.	No	3" and 6" walker ducts w	vith less than 10 wires.			
	10						
Power Duct - Faregate	e Array (9 gates)	1					
Was video scoping corun?	ompleted for the entire duct	Yes	Refer to "WMATA Branc	ch Ave 6inch Power Duct Faregates Video.avi"			
Were there any obstru details of type and spe	uctions or blockages? Provide ecific location.	No					
Is the duct at capacity? Provide additional details about the dimensions of ducts and number of wires.		N0	6" walker duct with appr	oximately 20 wires.			
		1					
		1					

Scoping of Power Duct - Klosk to AFC Panel							
Kingk to wall and	Task	Yes/No		Notes			
	ening in Room C203 (Distance: 58	')					
Was video scopi conduit run?	ng completed for the entire duct /	Yes	Refer to "	WMATA Branch Ave 6inch Power Kiosk to JBOX.avi"			
Was pull string in	nstalled?	Yes					
	bstructions or blockages? Provide d specific location.	No					
details about the number of wires.	uit at capacity? Provide additional dimensions of duct / conduit and	No	Empty 6"	walker duct.			
Wall opening to AFC Panel in Room C203 (Distance: 25')							
			I				
Was video scopi conduit run?	ng completed for the entire duct /	No	Video sco	ping not required in conduits.			
Was pull string in	nstalled?	Yes					
Were there any o details of type and	bstructions or blockages? Provide d specific location.	No					
Is the duct / conduit at capacity? Provide additional details about the dimensions of duct / conduit and number of wires.		No	Empty 1 1/2" conduit.				
			ı				
			I				
	(Observation	ns / Issues	Next Steps			
	power route from Kiosk to AFC Pandrawing is not available for this meza		eluding 58' c	of existing duct and 25' of existing overhead conduit.			
			Sign Off				
	GFP Representative			WMATA PRGM			
Name:	Mike Butler						
Signature:	M.Zur						
Date:	3/13/2015						

Photo #1 – Existing duct layout on mezzanine floor




Photo #2 – Existing duct layout on mezzanine floor



Photo #3 – Wall opening inside Room C203




Photo #4 – Existing conduit run to AFC Panel

